

Fork Lift Concrete Skip- Check Sheet

STATUS	Final / On Hire		Off-Hire		Stock Transfer		Thorough Examination		Job sheet	DATE
--------	-----------------------	--	----------	--	-------------------	--	-------------------------	--	-----------	------

PLANT NUMBER		DESCRIPTION / TYPE
-----------------	--	--------------------

THESE INSTRUCTIONS SHOULD BE FOLLOWED WHEN CHECKING EQUIPMENT

- Check the general overall condition and appearance of the equipment including paint finish and signage etc.
- Examine skip body structure paying attention to fractures, split welds and damage.
- Examine for fractures, split welds and damage on the fork channel and base condition.
- Check the operation of the shutter and lubricate where necessary.
- Ensure all stickers such as Marwood Logo, Next Examination Due Date (MGS71), sticker MGS24 Plant returned label, Crush Zone (MGS80) and Do Not Walk Under Suspended Load (MGS79) are present.
- Check and record Plant Number, Serial Number and Capacity are welded clear and legible. (Speedy skips may have SWL welded on them)

Equipment which displays evidence of incorrect operation should be withdrawn from service

	O K	R	COMMENTS
GENERAL APPEARANCE			
Paint finish			
Skip body structure			
Fork channel and base condition			
Shutter mechanism			
All stickers			
Record Plant No, Serial No & Capacity			

Equipment should be cleaned and correctly stored after checking

CHECKED BY:

DATE:

PRINT	SIGN
--------------	-------------

Author: Technical Specifier