

Plant No	Description	TurtleGate		
Serial No	Contract nun Customer Na			
WEAR APPROPRIATE PPE BEFORE CHECKING THE TURTLEGATE				
New Pre Hire Thorough Examination Off Hire Test				
Examination Area/ Instructions		Comments/Measurement	s Pass	Fail
Check the general appearance including paint finish of the				
TurtleGate Check the condition of all the frame works, cross				
bars present. Make sure they are not damaged and			Ш	
Check the condition of all bolts and nuts.				
Check the condition of the key lock plastic clip with keys are				
present.			Ш	
Check the condition of wheels' plastic covers.				
Check the condition of all wheels.				
Check the operation and condition of the brakes on offset corners of the TurtleGate.				
Full test operation of the TurtleGate barrier. Che				
of the scissor gate on flat levelled ground.				Ш
Check that the plant number is present on tag at	tached.			
Make sure Marwood label & safety stickers a	re in place.			
Danger of pinching / crushing the hands lab				
2904.0221/2904.0107, MGS 24 Plant Return Label, Crush				Ш
Zone (MGS 80), Read operating instructions (2904.0365) &				
Marwood Sticker Label (MGS117)				
Entered on computer system		The results of all off hire inspections must be entered onto the computer system		
RECORD ANY OTHER SECURITY CONCERN/ NOTES BELOW IF NECES	SARY			
				П
Foreign and about the steer			Ш	
Equipment should be cleaned and correctly stored after checking.				
CHECKED BY: DATE:				
PRINT	SIGN			

MG756/0518 Author: S Abdoollah